

BUILDINGS & GROUNDS COMMITTEE
December 14th 2021
Canterbury Elementary School
5:00P.M.

AGENDA

- I.** CALL TO ORDER BY BUILDINGS & GROUNDS CHAIR
- II.** Update on Modular project at BES.
- III.** Update on BES addition
- IV.** Update on Baseball field drainage (information only) Spoke with Prospect Facilities Director.
- V.** Project Updates

Monthly Facilities Maintenance and Ongoing Project Report by Buildings and Grounds

Month of December 2021

Prepared by: Steve Dalzell

Projects Planned :

Projects:		Status (how much is complete / to be done?)	Actual Cost (Note if varied from Planned cost)	(note if cost or timeline varied from plan)
CES 2 Water fountain replacements (Filtered)	planned	50%	2,397 P.O done purchased 1 installed	
BMS office lift 4 Doors installed	Planned	95% installed need to trim out doors	2,700 P.O. done	
BMS Gym lift 3 doors installed	Planned	95% installed need to trim out doors	2075 P.O. done	
BMS B1 VCT Landings	Planned	Rescheduled to 6/22 asbestos removal required	1,494 P.O. done	
BMS Stair treads by B1 door	Planned	Rescheduled to 6/22 Asbestos removal required	5,198 P.O. done	
BHS Stair treads by front teachers entrance.	Scheduled 12/29- 12/30	Rescheduled to Xmas break Materials were delayed	4597 P.O. done	