

BUILDINGS & GROUNDS COMMITTEE

August 9th 2022

Canterbury Elementary School

5:00 P.M.

AGENDA

- I.** CALL TO ORDER BY BUILDINGS & GROUNDS CHAIR
- II.** Schedule next walkabout
- III.** Paving of High school entrance access and details
- IV.** Project Updates

Monthly Facilities Maintenance and Ongoing Project Report by Buildings and Grounds

Month of August 2022

Prepared by: Steve Dalzell

Projects completed in the last month:

Projects:	Planned or unexpected?	Status (how much is complete / to be done?)	Actual Cost (Note if varied from Planned cost)	(note if cost or timeline varied from plan)
BMS B1 VCT landing	Planned	100% complete	1,494 P.O. done	
BMS stair treads by B1 door	Planned	100% complete	5,198 P.O. done	
BMS Paving sidewalks and rear parking lot	Planned	100% complete	76,151 P.O. done	
SAU paving sidewalk	Planned	100% complete	18,330 P.O. done	
Removal of outside stairs BMS/SAU	Planned	100% complete	11,540 P.O. done	
Install and cost of outside stairs	Planned	100% complete	21,000 P.O. done	

Projects planned

Projects:	Planned or unexpected ?	Status (how much is complete / to be done?)	Actual Cost (Note if varied from Planned cost)	(note if cost or timeline varied from plan)
CES upper back doors	Planned	By end of August	7,385	
BES 2 classroom addition	Planned	Complete by January 2023		
CES 2 Water fountain replacements (Filtered)	planned	50%	2,397 P.O. done purchased 1 installed	
BHS Rear door on gym	Planned	Complete in August		

SAU windows and ventilation	planned	1st floor by start of school 2nd floor by end of september		Schedule delayed waiting for materials
Oil Tank removal	Planned	complete in August	7,000	
CES front walkway replacement	Planned	40% done complete in August		
Paving BHS entrance	Planned	complete in August working with town		