

**BUILDINGS & GROUNDS COMMITTEE**

**October 10th, 2023**

**Canterbury Elementary School**

**5:00 P.M.**

**AGENDA**

1. CES walk-about
2. Project Update

**Monthly Facilities Maintenance and Ongoing Project Report by Buildings and Grounds**

**Month of October 2023**

**Prepared by: Steve Dalzell**

**Projects completed in the last month:**

<b>Projects:</b>	<b>Planned or unexpected?</b>	<b>Status (how much is complete / to be done?)</b>	<b>Actual Cost ( Note if varied from Planned cost)</b>	<b>(note if cost or timeline varied from plan)</b>
Foul Polls BHS Baseball & Softball	Planned	100%		
BES pass through window install	Planned	100%		

**Projects planned**

<b>Projects:</b>	<b>Planned or unexpected ?</b>	<b>Status (how much is complete / to be done?)</b>	<b>Actual Cost ( Note if varied from Planned cost)</b>	<b>(note if cost or timeline varied from plan)</b>
District wide door locks	Planned	90% need programing		
CES front Entrance security upgrades	Planned	90% need electronic door locks activated		
BMS Exterior door replacement Back of building	Planned	October		
BMS Able rooms	Planned	85% need HVAC vents and flooring installed		
Bryant Field	Planned	End of October		
Guidance Offices	Planned	HVAC vents installed		